



Change Order Proposal Log

Sort by Status

AR #	CE #	Description	Initiated	Submitted	Required	Approved	Delta	Requested	Approved
Approved									
378	0599	CCD#149 - T&M - Free Throw Lines at the Gyms	7/20/2015		7/27/2015		25	\$2,180	\$0
380	0601	CCD#150 T&M - Repair Cords on OFOI Equipment	8/3/2015		8/10/2015		11	\$556	\$0
381	0602	CCD#151 T&M - Wall Projector in Culinary Arts	8/5/2015		8/12/2015		9	\$4,190	\$0
382	0603	CCD#152 T&M - Electrical Switch Covers	7/28/2015		8/4/2015		17	\$1,445	\$0
386	0610	CCD#158/COP#086 - Acoustical Wall Panels at Band Room	7/31/2015		8/7/2015	8/5/2015	2	\$15,320	\$0
389	0614	CCD#157/Robinson Road - City of Woodland Modifications	7/21/2015		7/28/2015		24	\$8,585	\$0
391	0621	COP#088 - Dike Access Road Light Pole	8/13/2015		8/20/2015		1	\$1,639	\$0
								\$33,915.00	\$0.00
Notified									
393	0625	COP#090 - Rewire for Remaining Classroom Screens	8/6/2015		8/13/2015		8	\$10,000	\$0
								\$10,000.00	\$0.00
Rejected									
006	0024	RFI#027 Mast Jib Crane	2/4/2014	2/4/2014	2/11/2014		556	\$10,812	\$0
016	0031	Unit Rate Adjustment and Reconciliation	7/21/2014	7/21/2014	7/28/2014		389	(\$107,685)	\$0
031	0067	RFI#0075 CMU Size at Auxiliary Gym	2/10/2014	2/10/2014	2/20/2014		547	\$29,772	\$0
075	0128	RFI#0211 Grandstand Snow Loads	4/29/2014	5/14/2014	5/6/2014		472	\$150,842	\$0
138	0221	RFI#0386 Grandstand Canopy Connection	8/29/2014	10/13/2014	9/5/2014		350	\$1,730	\$0
139	0222	RFI#0366 Open Wall Cavity - Rake Conditions 3 & 7 / A4.11	7/28/2014	8/5/2014	8/4/2014		382	\$0	\$0
191	0291	RFI#0509 HM Frames at Vertical Lift Doors	9/23/2014	10/2/2014	9/30/2014		325	\$2,868	\$0
205	0315	RFI#0522 Trolley Beam and Opening Location	1/6/2015	1/6/2015	1/13/2015		220	\$12,444	\$0
265	0406	RFI#681 - Projector Screen Attachment Details	1/19/2015		1/26/2015		207	\$2,808	\$0
269	0412	RFI#690 - Indoor batting cage	2/2/2015		2/9/2015		193	\$10,246	\$0

AR #	CE #	Description	Initiated	Submitted	Required	Approved	Delta	Requested	Approved
305	0459	RFI#755 - Boiler Flue Curb Detail	3/6/2015		3/13/2015		161	\$8,755	\$0
309	0463	RFI#743 - MDF room racks	3/10/2015	3/31/2015	3/17/2015		157	\$14,104	\$0
323	0480	RFI#759 - Relays for FSD circuits	3/19/2015		3/26/2015		148	\$4,058	\$0
324	0481	RFI#760 - IR Type Not Defined	3/19/2015	3/31/2015	3/26/2015		148	\$3,930	\$0
328	0489	RFI#756.0001 - Cable Lengths for IDF room 2700	4/6/2015	4/6/2015	4/13/2015		130	\$12,260	\$0
338	0514	RFI#802 - FRP at the kitchen and scullery area	4/17/2015		4/24/2015		119	\$21,712	\$0
								\$178,655.92	\$0.00
Released									
362	0572	CCD#156/COP#076 - Stain Concrete Wall at Stage	6/3/2015		6/10/2015		72	\$6,436	\$0
								\$6,436.00	\$0.00
Submitted									
392	0623	COP#089 - Rewire for Interactive Screens	8/13/2015		8/20/2015		1	\$6,125	\$0
395	0629	CCD#159 - Added Irrigation at Front Lawn	8/18/2015		8/25/2015		(4)	\$5,875	\$0
								\$12,000.00	\$0.00
Grand Totals:								\$241,007	\$0