



Specialists in School Buildings

DATE: October 9, 2014

RE: Change Order No. 13
Board Summary

Project: New Woodland High School

Change Order 13 amount: \$36,322

- CCD 011 – Relocate concrete housekeeping pad in mechanical mezzanine. Original location was not needed and another location needed a pad.
- CCD 042 – Add steel lintels not shown on drawings at two masonry openings.
- CCD 044 – Increase stud size (6” to 8”) to accommodate structural steel to be completely enclosed within stud wall.
- CCD 048 – Provide an IR device in Room 2407, provide dedicated circuits in science rooms 1208, 2408, 1209A and 2208 for ice machines and dishwashers. All were not shown on drawings.
- CCD 053 - Notch steel framing at door frames 1200B and 1400B to eliminate conflict and provide adequate space for door frames to be installed.
- CCD 054 – Although the electrical transformer, located in the service yard, was reviewed by Cowlitz PUD during design they would not accept the location when reviewed during construction and required that the transformer be relocated for proper access. Underground conduits, vault and mounting pad were relocated.
- CCD 055 – Relocate mechanical unit and reframe duct openings to provide clearances for access doors; Provide gypsum board and rigid insulation at wall/roof intersection at gyms. This was not shown on drawings.
- CCD 056 – Provide steel bent plate at top of exterior bearing wall at perimeter of locker rooms. Not shown on drawings.

CSG Office Locations

ESD 112
2500 NE 65th Avenue
Vancouver WA 98661
P 360.750.7500
F 360.750.9706

ESD 101
4202 S Regal Street
Spokane WA 99223
P 509.789.3800
F 509.456.2999

ESD 123
3918 W Court Street
Pasco WA 99301
P 509.547.8441
F 509.544.5795

ESD 171
430 Olds Station Road
Wenatchee WA 98801
P 509.665.2610
F 509.662.9027

NW ESD 189
1601 R Avenue
Anacortes WA 98221
P 360.299.4000
F 360.299.4070

- COR 064 – Relocate access card reader, door control conduit along with power in the Aux gym for doors 1800 and 1800B. Was originally indicated to mounted above the ceiling, no ceiling in this space so was moved to adjacent storage room.
- COR 104 – Add steel galvanized columns for the three exterior scoreboards (football, baseball and softball). These were not shown on drawings.
- COR 129 – Cost to install decorative truss unit on top of scoreboards that hold the team name. Optional truss was not indicated on drawings.
- COR 141 – Eliminate gypsum board as thermal/fire barrier at top of wall to protect steel bearing plates for roof joists. Changed to less expensive fire safeing.
- COR 152 – Add small cabinet in Science Room 2208 that was not shown on the drawings at chase location.
- COR 162 – Owner requested change to add bug screen to roof ridge vent.

End