



Specialists in School Buildings

DATE: June 19, 2015

RE: Change Order No. 27
Board Summary

Project: New Woodland High School

Change Order amount: \$52,025.00

- CCD 135 – Provide compressed air (pipe and valves from compressor) to the plasma cutting table in Industrial Tech shop. Required for proper operation of device. Not shown on the drawings.
- CCD 137 – Provide conduit to new light fixture location to illuminate the large entry signage at the front doors. Not shown on drawings/design change. This was part of CCD 146 below.
- CCD 139 – Provide additional data drop in Library, per staff request.
- CCD 143 – Provide exhaust hood assembly over dishwasher in Kitchen to control steam. Not shown on drawings.
- CCD 146 – Provide wiring and (2) light fixtures to illuminate the large entry signage at the front doors. Not shown on drawings/design change.
- CCD 147 – Provide exhaust flex arms at each welding and soldering booth (10) in the industrial Tech Shop. Not shown on drawings.
- CCD 148 – Provide exit signs at each courtyard fence gate. These are required exits and the fire marshal required signage. Code required change.
- COP 082 – No cost change to at power strips at data racks.
- COP 084 – Provide and install eye screws to hang sculpture in Commons.
- COR 348 – Provide pressure treated lumber retaining strips along center planting swales in parking lot to retain drainage rock to prevent erosion. Long term maintenance improvement.

CSG Office Locations

ESD 112
2500 NE 65th Avenue
Vancouver WA 98661
P 360.750.7500
F 360.750.9706

ESD 101
4202 S Regal Street
Spokane WA 99223
P 509.789.3800
F 509.456.2999

ESD 123
3918 W Court Street
Pasco WA 99301
P 509.547.8441
F 509.544.5795

ESD 171
430 Olds Station Road
Wenatchee WA 98801
P 509.665.2610
F 509.662.9027

NW ESD 189
1601 R Avenue
Anacortes WA 98221
P 360.299.4000
F 360.299.4070

- COR 350 – Provide electrical outlet at front of Commons theatrical seating assembly to provide power to AV system or the theatrical lighting console. Not shown on drawings.
- COR 353 – This change corrects a conflict between the mechanical drawings and the mechanical equipment schedule. The air handlers were shown to serve the correct rooms. The controls were installed per the incorrect equipment schedule. Additional cost to reconfigure controls to match installation.
- COR 357 – Additional work to modify cabinets to accommodate additional space required to install exhaust ducts from microwaves/range hoods.

End