

A wide-angle, slightly elevated photograph of a modern school campus. The main building is a long, single-story structure with a light-colored facade and a series of windows. In the foreground, there is a paved walkway with several people walking. To the right, there is a two-story building with a prominent yellow section. The sky is blue with scattered white clouds. The overall scene is bright and clear.

Woodland Public Schools

Facilities and Safety Report

May 2019

FACILITIES REPORT

School Realignment

Completed all school to school and interschool teacher and furniture move on Wednesday 6/19. We will continue to fine tune all classrooms over the next few weeks to provide the easiest transition for new and relocated staff.

- Advanced Signs have the final drafts for the new school signs, and PO's will go out this week.
- Columbia Elementary portable 4-5 is near completion with new restrooms, flooring and walls, and electrical and lighting. We are currently moving in all furniture and storage cabinets and expect to have it completed from a facilities standpoint by 6/21.
- Columbia Elementary portable 6-7 VCT flooring will be replaced the week of 6/24 along with a new aluminum ramp. I expect to have this portable ready for the new preschool at the end of next week.
- We are waiting on a quote for new fences that should arrive next week. This change will include the portables into the secure boundary of Columbia Elementary.
- Plumbers will be out the week of 6/24 to correct the elevation for restroom fixtures at North Fork Elementary.

Gas Shut-Off WMS The new seismic shutoff valve was installed as scheduled on 5/24. This valve will automatically shut off gas flow to the yellow and green hall in the event of an earthquake.

FACILITIES REPORT

Office Approach Cameras

The first of five approach cameras have been installed. The balance will be installed over the summer.

Exterior Painting

Continuation of the exterior painting program will continue at WMS next week. The exterior of the yellow/green hall and covered lunch area will be completed this summer.

Fiber Optic Line

We spent a couple of days trying to figure out why the conduit between the district office and Columbia Elementary had collapsed. The source of the problem turned out to be a substandard installation of a phone line. The utility company that installed it (still trying to figure out who) crushed the spare conduit and intercepted our fiber optic conduit. They poorly cut a hole in it and ran their phone wire in the fiber optic conduit to the underground vault. This conduit runs around 600 feet and is the fiber optic lifeline to Columbia Elementary School and KWRL.



Picture shows section of pipe that had to be replaced (top pipe) and Fiber optic conduit that was cannibalized by utility company