



Specialists in School Buildings

DATE: October 27, 2014
RE: Change Order No. 14
Board Summary
Project: New Woodland High School

Change Order 14 amount: \$32,229

- CCD 019 – Change is to provide structural steel framing at the second floor to accommodate a duct which penetrates the floor. No framing was shown on the drawings. Location 1
- CCD 019 – Change is to provide structural steel framing at the second floor to accommodate a duct which penetrates the floor. No framing was shown on the drawings. Location 2
- CCD 022 – Reconfigure grandstand foundations to accommodate the bidder-designed grandstand structure. Assumptions were made during design as to the most likely configuration. Once a grandstand supplier was chosen the foundations needed to be modified to accommodate different loads.
- CCD 061 – Provide additional outlets in Student Store to serve ovens. No outlets shown on drawings.
- CCD 061 – Delete electrical power on manually operated overhead doors at Student Store.
- CCD 062 – In CTE shop, reconfigure ductwork above overhead door to provide adequate space for door to extend into fully open position.
- CCD 064 – Provide electronic controls to the Time Out door hardware that were not shown on the drawings.
- CCD 066 – Provide additional framing above the Served doors. There is a space created above the doors to house the doors in the open position. The framing to create this space was spanning a distance not rated for the studs called out on the

CSG Office Locations

ESD 112
2500 NE 65th Avenue
Vancouver WA 98661
P 360.750.7500
F 360.750.9706

ESD 101
4202 S Regal Street
Spokane WA 99223
P 509.789.3800
F 509.456.2999

ESD 123
3918 W Court Street
Pasco WA 99301
P 509.547.8441
F 509.544.5795

ESD 171
430 Olds Station Road
Wenatchee WA 98801
P 509.665.2610
F 509.662.9027

NW ESD 189
1601 R Avenue
Anacortes WA 98221
P 360.299.4000
F 360.299.4070

drawings. Stud depths were increased as well as adding strapping and additional blocking.

- CCD 067 – Add third layer of GWB to west wall of Classroom 2003 to provide adequate fire proofing to the steel frame.
- COR 159 – Provide sheet metal flashing above cooler walls at exterior wall to prevent water from getting behind cooler.
- COR 171 – Provide a ceiling access door in walk-in floral cooler to provide access above the cooler for future maintenance purposes.
- COR 187 – On the exterior west wall of the Band/Music wall, provide additional framing and exterior sheathing to steel framing not shown on drawings.

End