



Specialists in School Buildings

DATE: June 4, 2015
RE: Change Order No. 26
Board Summary
Project: New Woodland High School

Change Order amount: \$92,719.00

- CCD 012 (1 and 2) – This change covered several electrical issues in the gymnasiums. The electrical drawings did not indicate switching/controls to raise/lower basketball backboards in the Main Gym. Electrical drawings did not indicate power and controls to operate the projection screen in the Main Gym. Revisions were required to outlet layout for scoreboards in Main and Aux Gyms.
- CCD 111 – This change was to isolate certain banks of lights in each classroom from each other and from the photocell so they could be dimmed separately per the energy code. This change was for additional labor and materials not shown on the drawings.
- CCD 121 – The projector in the Main Gym requires a protective cover (cage). The standard cage as specified would not work. This change was to provide a custom cage.
- CCD 125 – The suspended light fixtures in the Gyms and Commons are located adjacent to the mechanical ducts. The outlets from the ducts were blowing on the light fixtures and the air pressure was causing the lights to sway. This change was to add bracing to the light fixtures to eliminate the sway.
- CCD 128 – Provide additional dedicated circuits and revise existing circuits for electrical power for Uninterruptible Power Supply (UPS) in computer network rooms (MDF and IDF). Work not shown on drawings.
- CCD 129 – No cost change to revise soil materials and grading in the JV softball field.
- CCD 133 – Electrical outlets in the computer network rooms (MDF and IDF) were not show on the drawings in the proper place to allow network gear to be plugged in. This change was to relocate several outlets to adjacent walls and closer to network racks.

CSG Office Locations

ESD 112
2500 NE 65th Avenue
Vancouver WA 98661
P 360.750.7500
F 360.750.9706

ESD 101
4202 S Regal Street
Spokane WA 99223
P 509.789.3800
F 509.456.2999

ESD 123
3918 W Court Street
Pasco WA 99301
P 509.547.8441
F 509.544.5795

ESD 171
430 Olds Station Road
Wenatchee WA 98801
P 509.665.2610
F 509.662.9027

NW ESD 189
1601 R Avenue
Anacortes WA 98221
P 360.299.4000
F 360.299.4070

- CCD 134 – The parking lot pavement was damaged during a City of Woodland fire hydrant flow test. The water undercut the aggregate base course and the pavement crumbled. This change is to repair the base course and asphalt. City of Woodland has agreed to reimburse the District.
- CCD 136 – District requested change to add safety straps to the operable basketball backboard structures in the event of a cable break. Straps would prevent free fall.
- CCD 140 – Owner requested change for contractor to provide variety of replacement sections for common area wood paneling in case of future damage.
- CCD 142 – Provide additional dedicated circuit for electrical power to dishwasher and ice machine in Science Prep Room 2201A. Work not shown on drawings.
- CCD 144 – Provide concrete foundation for USNR “W” statue near grandstand. Installation of steel “W” structure not included.
- COP 070 – No cost change to provide control wiring at interactive projectors at certain locations.
- COR 356 – Provide additional dedicated circuits for electrical power to sound systems at Commons, Main Gym and Grandstands. Work not shown on drawings.
- COR 360 – Provide stepdown transformer at the Dike Access Rd. reader board to convert from 277V circuit to 120V circuit. Incorrect voltage indicated on drawings.

End