

2111 Pacific, Suite 100 Tacoma, Washington 98402

**CHANGE ORDER**

Project: Woodland High School Project No.: 1119.00-12  
 Architect: McGranahan Architects Change Order No.: 10  
 Contractor: Skanska USA Building, Inc. Date: July 9th, 2014

Per the General Conditions of the Contract for Construction, this change order shall constitute full settlement for all known, estimated or foreseeable costs and time adjustments, including all delay and impact costs and direct and indirect damages, including consequential damages, regardless of cause, related to this change.

**Plans and/or Specifications shall be changed as follows (refer to attachments for back-up information):**

Reference	Amount
CCD-025 Provide 5/8" plywood at window heads per the response to RFI #262.	\$5,410.00
COP-019R Cabinets at Science Classroom Plumbing	\$0.00
COP-024 Owner requested casework modifications and additions	(\$8,903.00)
COR-063 Additional framing costs as required by the response to RFI #133.	\$3,381.00
COR-095 Storm transition civil to landscape per RFI #271.	\$721.00
COR-118 Modify the wall assembly at the mechanical platform per the response to RFI #334.	\$436.00

**Total Change Order amount** Add \$1,045.00

Original Contract Amount: \$43,538,000.00 Original Date of Substantial Completion: July 6, 2015  
 Previously Authorized Change Orders: \$986,695.92 Previously Authorized Change Orders: 11 days  
 Current Contract Amount: \$44,524,695.92 Current Date of Substantial Completion: July 17, 2015  
 The Contract Time Will be : Increased / Decreased / Unchanged by 0 Calendar Days.


Contract Amount will be: **Increased / Decreased / Unchanged**  
 by this Change Order in the amount of: \$1,045.00

The Revised Contract Amount as a result of this Change Order therefor is: \$44,525,740.92

The date of Substantial Completion as a result of this Change Order, therefore, is: July 17, 2015

**APPROVALS:**

July 9, 2014  
 Architect: McGranahan Architects Date

  
July 15, 2014  
 Woodland Public Schools Date

Contractor: Skanska Date