

2111 Pacific, Suite 100 Tacoma, Washington 98402

**CHANGE ORDER**

Project: Woodland High School Project No.: 1119.00-12  
 Architect: McGranahan Architects Change Order No.: 18  
 Contractor: Skanska USA Building, Inc. Date: January 21st, 2015

Per the General Conditions of the Contract for Construction, this change order shall constitute full settlement for all known, estimated or foreseeable costs and time adjustments, including all delay and impact costs and direct and indirect damages, including consequential damages, regardless of cause, related to this change.

**Plans and/or Specifications shall be changed as follows (refer to attachments for back-up information):**

Reference		Amount
CCD-086	COR#204 Remote Annunciator Panel RFI#351	\$8,495.00
CCD-097	COR#250 Power Supply for Exterior Doors RFI#640	\$18,205.00
COP-054	COR#258 Electrical Outlet at the Safe Room	\$1,605.00
COP-055	COR#262 Kiln Venting	\$951.00
COR-206	Structural Steel Conflict with Framing at the Kitchen RFI#513	\$1,031.00
COR-207	Addendum #1 Smoke Detectors RFI#347	(\$466.00)
COR-210	Fire Alarm Programming RFI#329	\$1,031.00
COR-237	Fire Smoke Dampers Mechanical vs Electrical RFI#610	\$6,114.00
COR-257	Exterior Window Flashing Attachment	\$6,617.00

**Total Change Order amount** **Add** \$43,583.00

Original Contract Amount:	<u>\$43,538,000.00</u>	Original Date of Substantial Completion:	<u>July 6, 2015</u>
Previously Authorized Change Orders:	<u>\$1,420,199.40</u>	Previously Authorized Change Orders:	<u>11 days</u>
Current Contract Amount:	<u>\$44,958,199.40</u>	Current Date of Substantial Completion:	<u>July 17, 2015</u>


Contract Amount will be: *Increased / Decreased / Unchanged* by 0 Calendar Days.

**Increased / Decreased / Unchanged**  
 by this Change Order in the amount of: \$43,583.00

The Revised Contract Amount as a result of this Change Order therefor is: \$45,001,782.40  
 The date of Substantial Completion as a result of this Change Order, therefore, is: July 17, 2015

**APPROVALS:**  1/21/15

Architect: McGranahan Architects Date: Woodland Public Schools Date: \_\_\_\_\_

 1-22-15  
 Contractor: Skanska Date: \_\_\_\_\_